



RMG SUSTAINABILITY  
COUNCIL (RSC)

**QUARTERLY AGGREGATE REPORT 3.3**

On Remediation Progress and Status  
of Workplace Programmes at RMG  
Factories Covered by the RSC

**Period: Dec 2022 to Feb 2023**

*Delivering world-class sustainable workplace safety  
programmes*

**CONTACT US**

---

**We value your feedback on this document.**

**Email:** [contact@rsc-bd.org](mailto:contact@rsc-bd.org)

**Phone:** + 880 2 41081863-6

**Web:** [www.rsc-bd.org](http://www.rsc-bd.org)

**LinkedIn:** <https://www.linkedin.com/company/rmg-sustainability-council/>

**Our Office Address:**

Level-13, AJ Heights, Cha - 72/1/ D, North Badda, Pragati Sarani, Dhaka – 1212, Bangladesh

*Cover Photo: An image of a worker at an RSC covered factory/RSC*

## RSC at a glance

The RMG Sustainability Council (RSC) is a safety monitoring body in the RMG sector of Bangladesh. It is a private initiative of the Bangladesh Industry, global brands, and global and local trade unions. The operations of Bangladesh Accord were transitioned to the RSC. Our vision is to ensure workplace safety, enabling sustainable business and developing the supply chain.

Our expertise lies in:

- Fire, Electrical, Structural and Boiler associated hazards identification in accordance with local & international standards.
- Advise remediation plans to mitigate safety risks.
- Communication & follow up on the identified issues and implement a firm warning procedure to ensure the production facilities do not fall behind on remediation.
- Ensuring enough training and capacity development of the safety committee members in the production facilities to identify and manage workplace safety risks.
- Ensure an independent complaints mechanism that ensures the anonymity of the complainant and follow up on their right to a safe workplace. Going forward we will also have a wing where environmental sustainability will be monitored and assessed.

**EXECUTIVE SUMMARY**

The Ready-Made Garments (RMG) Sustainability Council (RSC) is an unprecedented tripartite initiative to carry forward the significant accomplishments made on workplace safety in Bangladesh. It is committed to transparency and public accountability. As part of commitment, the RSC publishes Quarterly Aggregate Reports (QAR) with information on the progress of the implementation of remedial measures in the RMG factories. The QAR shows that factories are continuing to make progress in remediation. During the reporting period, **1,680 corrective** Actions Plans (CAPs) have now been developed and responded to by factories and brands and technically approved by the RSC. The reporting period for this QAR is 1 December 2022 to 28 February 2023.

The RSC is currently covering **1,823** factories in Bangladesh. There are some 1,011+ factories who are designated as CAP behind schedule with a slow progress rate. The RSC is proactively working with the factory representatives and the technical team to lead those specific CAP items into CAP completion. In this reporting period, the RSC issued the Letter of Recognition (LoR) to **14** more factories. A total of **519** factories have been issued with LoR since the inception of the RSC. In order to ensure factories are safe it is imperative that the remaining remediation is completed to include all initial findings.

**KEY MILESTONES**

**Inspection**

1. The “ICU Deep Dive” programme aims to investigate and understand any potential for improvement that will help factories to achieve 100% initial CAP completion. The programme is inspired by a continuous improvement cycle (plan-do-check-act). During the reporting period, the RSC conducted 100% initial CAP pending verification inspection (Category 2A inspection) at **30** factories (December 2022: **12** factories, January 2023: **7** factories, February 2023: **11** factories). Under the ICU Deep Dive programme, RSC is closely working with **25** factories to support them in getting the LoRs, refer to the figure below:




Figure 1 ICU Deep Dive update from 1 December 2022 to 28 February 2023



- A total of 30 factories from all category inspections were issued with the Letter of Recognition (LoR) in this quarter (12 factories in December 2022, 7 factories in January 2023, 11 factories in February 2023) refer to the figure below:




Figure 2 Factories issued with LoR from all category inspections following the Inspection Priority Categorisation table

- 1,692 inspections were performed in 1823 factories in this reporting period.
- 131 factories were listed and scheduled for initial inspection.

### Engineering

- 74.98% of required (D)EA documentations were accepted through on-site verification.
- 1,241 factories have completed structural retrofitting required remedial works were finalised based on (D)EA.
- 40.57% Electrical SLDs were accepted among reviewed.
- 92.0% covered factories received FADS design approval.
- 90.63% covered factories received SUPS design approval.
- 446 covered factories have their fire alarm and detection system verified as installed to standard.
- 298 covered factories have their fire suppression system verified as fully functional and installed to standard.

### Remediation

- 78.5% RSC covered factories have their initial remediation progress rate above 90%.
- 384 factories were De-escalated, 320 factories were escalated to Stage 1, 170 factories were escalated to Stage 2, and 4 factories were escalated to Stage 3.

### Safety Committee & Safety Training (SCST) programme:

85 factories completed training sessions number 8.

### Occupational Safety & Health Complaint Mechanism (OSHCM):

- 452 new complaints were received.
- Total 346 COVID-19 related complaints

## 1. OVERALL STATUS OF RSC

Under the terms of the RSC, companies sourcing fashions from Bangladesh disclose all their RMG supplier factories and, on a voluntary basis, their home textiles and fabric & knit accessory suppliers in Bangladesh. All factories listed to RSC via FFC, receive initial and periodic follow-up inspections to monitor and verify remedial measures, refer to the table below:

### Factories as of 28 February 2023

Covered factories	
Inspected	1,692
Recently listed and scheduled for initial inspection	131
<b>Total covered factories</b>	<b>1,823</b>
Factories no longer covered	
Closed	731
Relocated	424
Made ineligible for business with International Accord company signatories	232
Out of scope of the Accord/RSC programme	77
<b>Total factories no longer covered</b>	<b>731</b>
<b>Total factories inspected or scheduled for initial inspections</b>	<b>2,556</b>

Table 1 Total RSC covered and not-covered factories up to 28 February 2023

RSC covers 1,823 factories with the status as noted below

- **1,506** factories are **'active'**, meaning that at least one Accord signatory company is actively sourcing from there.
- **54** factories are **'inactive responsible'**, meaning that at least one Accord signatory company signatory was sourcing from there within the last 18 months.
- **165** factories are **'no-brand'**, meaning that they were covered under the 2013 Accord but had not completed the initial remediation until 1 June 2018, and have not been listed as 'active' by signatories to the 2018 Transition Accord and RSC. The RSC continues to monitor and support remediation at these factories until remediation has been completed.
- **98** factories are **'pending closure'**, meaning that they are undergoing the RSC closure procedure. This procedure is initiated when a factory has/is going to be temporarily closed, permanently closed, or relocated.

### 1.1. Inspection:

After each factory is inspected for structural, electrical, fire & life safety and boiler safety, the inspection reports are shared with factory owners/concerns, the responsible signatory companies (Brands), and worker representatives. The factory owner/concerns and the brands are tasked to prepare a response to the CAP that details what remedial actions will be taken with a clear timeline and a financial plan. The RSC team of remediation case handlers provide support in the CAP development and implementation and work closely with the RSC engineers to provide any necessary technical guidance. Once a CAP is finalised by the factory owners/concerns and the Brands, it is submitted for review and approval. All 4 inspection

reports and the CAPs are uploaded to the database [jointly shared by the Accord and the RSC] and are made publicly available on the [RSC website](#).

### 1.2. Resumption of Inspection

RSC communicated with the factory owners/management that RSC will only conduct inspections at factories that provided pictorial evidence of adequate COVID-19 measures to protect workers and the RSC engineers from COVID-19 infections. After getting confirmation from the factories on their COVID-19 preventative measures, the RSC conducted following inspections.

Types of inspections	1 Dec 2022 to 28 Feb 2023
Initial Inspections (all scopes)	504
FUIs Electrical	2,184
FUIs Fire	1,807
FUIs Structural	1,659
Boiler Safety inspections	98
Article 17	0
Escalation	4
Factory Remediation Fund	30
Immediate Concern	17
Negative Suction	273
Post Incident	115
Safety Complaint	135
SCWT Finding	3
Settlements	72
Specific Issue	79
Closure	137
DEA	765
Pre-T&CVI Review	1,279
T&CVI	994
T&CVI Final Verification	251
<b>Total Inspection Conducted</b>	<b>2,554</b>
<b>Nr Unique Factories Inspected</b>	<b>1,692</b>

Table 2 Total inspections conducted from 1 December 2022 to 28 February 2023

### 1.3. ICU Deep Dive

The “ICU Deep Dive” programme aims to investigate and understand any potential for improvement that will help factories to achieve 100% initial CAP completion. The programme is inspired by a continuous improvement cycle (plan-do-check-act).

In addition to the general process, the RSC engineers applied several new steps under the “ICU Deep Dive” programme. The new steps included a detailed review of the CAP with an action plan that is then jointly dispatched to the factory management; and a phone call by the assigned Remediation Case Handler (RCH) to obtain information related to difficulties that the factory management are facing in terms of remediation. In addition, factory managements are encouraged to communicate with the RSC engineers to clarify any confusion and misunderstanding or knowledge gaps regarding the individual remediation requirements. The following is the snapshot of the result derived from the ICU Deep Dive since September 2020:

### ICU Deep Dive (100% Initial CAP completion verification leading to Letter of Recognition)

Total number of factories covered in ICU deep dive and received better CAP <sup>1</sup> :	25
Total number of factories ready to be recognised:	5
Up to May 2020, total number of Letter of Recognition issued:	275
Since RSC (June 2020 to February 2023):	250
Total (through the inspection & remediation since 2013 to Feb 2023):	<b>525<sup>2</sup></b>
Recognition Letter increased (from last quarter):	3




Figure 3 Improvement through ICU Deep Dive Programme during RSC period up to February 2023

While calculating the overall progress of the ICU Deep Dive Programme, the RSC is considering all the factories that received a second initial 100% verification inspection after ICU Deep Dive communication. The current number indicates that **196** factories previously received Deep Dive communication and received a second initial 100% verification inspection from September 2020 to February 2023. The number of factories received LoR after ICU Deep Dive is **107**. The **107** LoR represents that out of these **196** factories, **107** factories were able to correct all the initial CAP items during the second initial 100% verification inspection, which brings the total programme success rate to **55%**, (see the figure). The above figure is a

<sup>1</sup> Better CAP: Active, Solution Driven, Action Oriented & Concise action plan

<sup>2</sup> Since the Accord term to the RSC, total of **525** factories were issued with Letter of Recognition. As of February 2023, total of **500** factories are in CAP designation as Initial CAP completed. The difference of **25** factories indicates that these factories got Closed or Archived after the LoR was issued.



cumulative representation of ICU Deep Dive communication and second inspection. The second inspection is following better communication and as expected the LoR pass rate went higher after the second inspection. This indicates that the ICU Deep Dive programme is supporting the remediation process at a faster rate (see the table of Inspection Priority Categorisation). The Category 2A inspection or 100% initial CAP pending verification inspections are conducted at factories that reported their FADS/SUPS as already ‘Corrected’ or ready for full ‘T&CVI/Final verification’, and Structural remediation completed or ready for Retrofitting Verification. In some cases, some factories reported their CAP items as Corrected. However, the items were not found fully Corrected during the onsite Category 2A inspection.

**Factories often find it challenging to remediate the following type of CAP items:**

- CAP items related to Fire Alarm and Detection System (FADS)
- CAP items related to Fire Suppression System (SUPS)
- CAP items related to Fire Separation
- CAP items related to Passive Fire Protection to Steel Structure
- CAP items related to Single Line Diagram (SLD)
- CAP items related to Structural Retrofitting

As most of the CAP require significant investment depend on factory consultants’ initiatives, the progress of CAP items are often found slow and require multiple verification inspections by the RSC.




Figure 4 ICU Deep Dive PDCA cycle for Recognition

**We have learnt that to the success on this depend on:**

- Improved communication & consultation by the RSC during design review and associated follow-up inspections to resolve un-remediated CAP items,
- Initiatives by the factory management and their engineering teams,
- Continuous improvement cycle (see below the ICU Deep Dive PDCA (plan-do-check-act) cycle for Recognition).

**1.4. Inspection Priority Category Table**

The RSC is committed to inspecting each covered factory after certain intervals to make sure the remediations are on track and immediate life-threatening issues are remediated by the factories. This caused RSC to improvise and come up with the inspection priority categorisation. Inspection priority categorisation aimed to make sure that all the covered factory gets the RSC inspection fairly & focus on the cases that need the RSC’s most attention. With time the RSC inspection process has been constrained by the COVID-19 outbreak and strictly enforced lockdown across the country in recent months, many factories and associated Brands are keen to receive inspections to verify the remediated CAP items. Categrisation Table was introduced in September 2020 and revised in August 2021.

That is why, the Inspection Priority 2021, based on with the RSC continues scheduling inspections. Please see the below inspection prioritisation table:

Inspection Priority Category Table	
<b>1</b>	Inspections related to Industrial Accidents and Safety Concerns
<b>2A</b>	Potential 100% Initial CAP completed: Factories ready for recognition: 100% initial CAP pending verification, FADS/SUPS already corrected or ready for full T&CVI/Final verification and Structural remediation completed or ready for retrofitting verification
<b>2B</b>	(Potential 100% CAP completed factories) 100% Initial verified & completed; all new findings are in Pending Verification
<b>3A</b>	Factories ready for pre-T&CVI
<b>3B</b>	Factories ready for full T&CVI, but not at 100% PV
<b>4</b>	Factories with key remediation outstanding/major delay: In Stage 1 with PV items, in Stage 2 where all NC timelines have passed, Special Escalation Inspections, and factories with Immediate issues outstanding (IP) or Safe Egress issues outstanding (IP)
<b>5</b>	Initial inspections
<b>6</b>	Structural priority factories: waiting for DEA verification, waiting for retrofitting verification, structural evacuation cases, or Structural items PV and Document status is Accepted
<b>7</b>	Other special inspections: FRF, OSH complaints/verification
<b>8</b>	Factories in linked buildings, compounds, or extensions to other priority factories
<b>9</b>	(Follow-Up Inspection) Factories that are waiting for RSC inspection for more than 365 days (RSC period) from their last inspection
<b>10</b>	(Business order issue) Factories that have been reported to the RSC as those brands are not placing business orders due to the unavailability of a recent RSC inspection

*Table 3 Inspection Priority Category Table as of February 2023*

### 1.5. Structural

The initial structural inspection is limited to what can be observed during a 1-day visual inspection of the building.

#### Design Approvals and Technical Support

The RSC engineers review submitted designs, technical information, calculations, and any other relevant information in order to determine if the proposals are compliant with associated legislation and standards. Where the designs are non-compliant a written response is provided indicating areas of non-compliance in order that the designs can be amended accordingly. Where the design is compliant with appropriate legislation and standards, written confirmation is provided on the acceptance of the design prior to commencement of the remedial works. Factories requiring (Detailed) Engineering Assessments (D)EAs.

If the initial inspection indicates potential structural weakness, factories are required to undertake a structural (Detailed) Engineering Assessment {(D)EA}, including as-built drawings, engineering test reports, preparing load plans, and developing retrofitting drawings. (D)EAs are conducted by structural engineers or consultants hired by factories and submitted to the RSC for review. Once the (D)EAs are accepted, the factories are required to complete the structural remediation and retrofitting work.

#### 1.5.1. Factories requiring (detailed Engineering Assessments (D)EAs

- (D)EA pending submission by factory - Based on the findings of the initial structural safety inspection, the factory is required to undertake a structural (Detailed) Engineering Assessment.
- (D)EA pending review - The factory has submitted their (D)EA and the RSC is in the process of reviewing it.
- (D)EA accepted, pending on-site verification - The RSC has reviewed and accepted the (D)EA based solely on the documentation submitted as part of the (D)EA. The RSC is yet to conduct an on-site verification of the information submitted in the (D)EA i.e., to verify that the documents align with the physical building(s). (D)EA fully accepted - All required (D)EA documentation has been accepted and verified by the RSC to be in alignment with the physical building(s). Structural retrofitting can commence (D)EA partly accepted, partly pending submission by factory/review – The RSC reviewed the (D)EA and accepted part(s) of it e.g., the (D)EA of one building part of a compound with several buildings. The remaining part(s) of the (D)EA must be (re-)submitted and reviewed. Structural retrofitting based on the accepted part of the (D)EA can commence.
- (Detailed) Engineering Assessments {(D)EAs} for structural remediation.

(D)EA Status as of 28 February 2023	
Factories where conducting a (D)EA is required	1,623
Pending submission by factory	157
Pending review	43
Accepted, pending on-site verification	49
Fully accepted i.e., on-site verification revealed alignment between (D)EA documentation and the physical building(s)	1,223
Partly accepted, partly pending submission by factory/review	200

Table 4 Overall (D)EA status as of 28 February 2023

### Monthly (D)EA/Supportive Documents Update




Figure 5 (D)EA/Supportive documents update of December 2022, January 2023, February 2023

During this reporting period, the monitoring of the number of structures reviewed in factories and the number of first submissions of documents required were continued as introduced in the third quarter of the RSC.

For the reporting period, **73.54%** of required (D)EA documentations were fully accepted through on-site verification up to 28 February 2023

### 1.6. Electrical

The initial fire and electrical inspections are scheduled on the same day and take approximately one full business day to complete.

#### Required Approvals and Technical Support

The RSC engineers review submitted designs, technical information, calculations, and any other relevant information in order to determine whether the proposals are compliant with associated legislation and standards. Where the designs are non-compliant a written response shall be provided indicating areas of non-compliance in order that the designs can be amended accordingly. Where the design is compliant with appropriate legislation and standards, written confirmation shall be provided on the acceptance of the design prior to commencement of the remedial works. Design reviews shall be carried out for the following:

#### 1.6.1. Why SLD is required

- Eliminate hazards from the system (fire-hazards, shock-hazards)
- Maintenance
- Root cause identification of electrical hazards
- Fault analysis
- Load analysis
- Periodical testing
- Ensuring electrical safety at the workplace

### Monthly Electrical SLDs Update




Figure 6 Electrical SLD update of December 2022, January 2023 & February 2023

- Total Electrical SLDs reviewed till 28 February 2023: **5,590**
- Total Electrical SLDs accepted till 28 February 2023: **2,268**

#### 1.7 Fire

The initial fire and electrical inspections are scheduled on the same day and take approximately one full business day to complete.

#### Required Approvals and Technical Support

The RSC engineers review submitted designs, technical information, calculations, and any other relevant information in order to determine whether the proposals are compliant with associated legislation and standards. Where the designs are non-compliant a written response shall be provided indicating areas of non-compliance in order that the designs can be amended accordingly. Where the design is compliant with appropriate legislation and standards, written confirmation shall be provided on the acceptance of the design prior to commencement of the remedial works. Design reviews shall be carried out for the following:

- Designs, Calculations, Specifications, Listed Components and drawings of the Fire Detection and Fire Protection Systems (fire alarm, sprinkler, standpipe, hydrants)

#### 1.7.1. Factories requiring Fire Design and Drawings

The Fire & Life Safety inspections at the factories may result in the requirement of the factory to install a fire alarm & detection system and a fire suppression system. The design drawings for these systems must be submitted for review and acceptance prior to installation of the system to ensure they meet the required standard. Prior to 1 June 2020, the Accord CSI was responsible for the review and approval of the fire systems' design and drawings; starting from 1 June 2020, this process has become the responsibility of the RSC CSO.



FADS & SUPS design documents status as of 28 February 2023	Fire Alarm and Detection System (FADS)	Fire Suppression System (SUPS)
Factories where FADS/SUPS is required	1,665	1,359
Pending Submission	58	61
Pending Review	98	112
<b>Accepted</b>	<b>1,509</b>	<b>1,186</b>
<b>% of Acceptance in total</b>	<b>90.63%</b>	<b>87.27%</b>

Table 5 Overall status of FADS & SUPS design documents up to 28 February 2023

### FADS & SUPS design documents status (December 2022 to February 2023)




Figure 7 FADS & SUPS design documents update from December 2022 to 28 February 2023

#### 1.7.2 Status of Installation of Fire Detection and Suppression Systems

Once the fire systems' design is accepted, covered factories are required to follow the steps described below:

1. Commence the installation of the fire system(s): Components of the fire detection and protection systems can be installed by using local components/materials, which are available immediately, where supporting evidence is provided that confirms that they are compliant with relevant standards and tested and certified accordingly by a third-party accredited independent testing laboratory. For example, compliant cabling, the conduits, the pipes, and fittings of a sprinkler system can be purchased locally and installed whilst waiting for the imported components to arrive. For fire system components that need to be imported, the factories need to open a Letter of Credit (LC).
2. Undergo a pre-Testing & Commissioning Verification Inspection (Pre-T&CVI): On-site documentation and equipment review. The goal of such a Pre-T&CVI on-site review is for the engineers to determine whether the factory is ready for a fully functional T&CVI. Pre-T&CVI reviews were introduced by the Accord in May 2019 in an effort to increase the number of factories that 'pass' the T&CVI - meaning that the fire systems are found to be adequately installed to standard and fully functional.
3. Undergo a full T&CVI: The goal of this inspection is to ensure that the systems are fully functional and installed to standard. Where possible, the engineers conduct the T&CVI of both the fire detection and alarm system and the fire sprinkler system during the same inspection at the factory.

FADS & SUPS installation status up to 28 February 2023	Fire Alarm and Detection System (FADS)	Fire Suppression System (SUPS)
Factories where the fire system has been verified as adequately installed to standard and fully functional	450	297
Factories pending a Final Verification Inspection	84	47
Factories pending Testing & Commissioning Verification Inspection (T&CVI)	142	98
Factories at the stage of pre-T&CVI on-site documentation & equipment review	349	254
Factories where the installation of the system is ongoing	627	604
Factories where the installation is yet to commence	26	32

Table 6 FADS & SUPS installation status up to 28 February 2023

### 1.8. Boiler

#### Boiler Safety Engineering (BSE) highlights:

- Unique data management system designed to track boilers in covered factories.
- Technical Guidelines for Boiler Inspection prepared and approved.
- The "Technical Guidelines for Boiler Inspection" shared with the Chief Inspector of Boilers (CloB)

Between 2018-2020, a Pilot Boiler Safety Programme at the covered factories, and initial boiler safety inspections conducted at 20 factories revealed significant boiler safety hazards, including non-compliant or missing boiler components/parts and a lack of certification. The boiler safety findings have been included in the factories' CAPs. Boiler safety has been integrated in the RSC's inspection and remediation programmes, which means that all factories covered by the RSC will receive boiler safety inspections. The RSC's Boiler Safety Programme was launched in December 2020 as an integrated part of the RSC's inspection programmes. The RSC Boiler Safety engineers conducted boiler external visual inspections at 98 factories (December 2022: **35** factories, January 2023: **32** factories, February 2023: **31** factories) in this reporting period.

## 2. FACTORIES REQUIRING TEMPORARY EVACUATION

Factory buildings are required to (temporarily) evacuate, if the initial or follow-up inspections revealed a severe and imminent risk of structural failure or severe electrical and fire hazards.

During a structural assessment if the RSC engineer(s) find an immediate threat to the occupant of the factory building, then RSC could recommend immediate partial/full evacuation for the factory building. In the months of Dec 22, Jan 23, Feb 23, the RSC didn't recommend partial or full evacuation to any of its covered factories.

## 3. REMEDIATION

The completion of safety remediation at the 1,800+ (approximately) factories are monitored through approximately 500 follow-up inspections each month, involving RSC engineers. Each factory is inspected approximately once in every eight months.

### 3.1 Designation

Factory Designations among **1,823** RSC covered factories:

- **CAP Behind Schedule:** The CAP is in implementation, but one or more timelines have not been met.
- **CAP On rack:** The CAP is in implementation and all timelines have so far been met.
- **Initial CAP completed:** All issues identified in the Accord/RSC initial inspections have been verified as corrected by the RSC.
- **CAP not implemented:** We will address the and ensure that CAP is implemented promptly.
- **CAP Pending/CAP not finalised:** The CAP is either incomplete, absent, or not yet approved by the RSC.

CAP Designation	Dec-22	Jan-23	Feb-23
CAP behind schedule	1,032	1,014	1,018
CAP on track	174	157	141
Initial CAP completed	412	493	510
CAP not implemented	209	209	147
CAP Pending/CAP not finalised	55	66	58

*Table 7 CAP status from December 2022 to 28 February 2023*

The vast majority of factories behind the schedule is a cause for concern to the RSC. It must be noted that a CAP is marked behind schedule, if just one item has passed the agreed final timeline. Being behind schedule therefore does not necessarily mean that no progress has been made at all. The RSC remains vigilant in accelerating the pace and level of remediation at the large number of covered factories where execution of the remediation is inadequate or too far behind schedule

### 3.2 Number of Covered Factories in Progress Rate Categories

NB: only includes factories with a technically approved CAP




Figure 8 Status of initial remediation at covered factories as of February 2023 (with an approved CAP)

### 3.3 Remediation status of original/initial & new safety findings (in published CAPs)

- In progress:** This is the default status for an inspection finding. It means that remediation of the inspection finding is underway.
- Pending verification:** The “Pending Verification” status refers to a process where a factory reports to RSC that the finding(s) are corrected, but requires the RSC engineer’s verification through an inspection.
- Corrected:** The finding has been verified as corrected by the RSC engineers through their follow-up verification inspection and /o
- Original/Initial findings/issues:** Findings from the RSC Initial inspections.
- New findings/issues:** Findings from RSC follow-up inspections.

#### 3.3.1 Initial Findings




Figure 9 Initial issues/finding status from December 2022 to February 2023

### 3.3.2 New Findings




Figure 10 New issues/findings status from December 2022 to February 2023

### 3.4. Progress and Completion Rates of Common Remediation Items

Most of the findings that are reported in published CAPs are common to many factories. The RSC tracks the total number of findings<sup>3</sup> by categories and subcategories. The structural, electrical and fire categorisation allows for further analysis of the most common safety hazards across all the factories inspected under the RSC prescribed Safety Programme.

#### 3.4.1 Structural

Status of most common Structural findings at covered factories and Remediation Progress rate:

#### Factory update with the issue status

Findings	No. of factories where the finding was identified	No. of factories where the finding is still outstanding	Remediation Progress rate
Lack of management load plan	890	16	93%
Inconsistency with building plan and drawings	1030	22	91%
Incorrect implementation of existing load management plan	989	15	93%
Lack of design check against lateral load	732	10	89%

<sup>3</sup> The changes of the findings number in quarters vary on changes of the covered factory number, as-built design documents modifications, etc.



Table 8 Status of most common structural findings at covered factories up to 28 February 2023

### 3.4.2 Electrical

Status of most common Electrical findings at covered factories and Remediation Progress rate:

#### Factory update with the issue status

Findings	No. of factories where the finding was identified	No. of factories where the finding is still outstanding	Remediation Progress rate
Lack of cable support and protection	851	13	97%
Lack of Lightning Protection System (LPS)	811	31	92%
No Single Line Diagram (SLD)	804	58	78%
Inadequate circuit breakers	740	11	94%
Hazardous accumulation of dust and lint on electrical equipment	56	1	100%
Unsafe earthing equipment	730	4	99%

Table 9 Status of most common electrical findings at covered factories up to 28 February 2023

### 3.4.3 Fire

Status of most common Fire findings at covered factories and Remediation Progress rate:

#### Factory update with the issue status

Findings	No. of factories where the finding was identified	No. of factories where the finding is still outstanding	Remediation progress rate
Lockable/collapsible gates	1230	3	96%
Inadequate egress lighting	1265	105	88%
Lack of fire separation in hazardous areas	1290	313	67%
Non-compliant exit stair openings	1268	322	62%
Storage in means of egress	1143	76	91%

Table 10 Status of most common fire findings at covered factories up to 28 February 2023

## 1. FACTORY REMEDIATION FUND

To support factories that no longer have a brand signatory company as a customer to support them, a Factory Remediation Fund (FRF) was set up in 2017. In July 2019, the fund became available to all covered factories meeting certain criteria. The fund has been exhausted and is closed for new applications.

The funds made available through the FRF were distributed in several instalments, subject to factory cooperation, proof of payment towards remediation works and verified completion of the remediation commensurate with each preceding instalment. Inspections to verify remediation completion under the terms of the Accord Remediation Fund agreements are conducted by the RSC. Applications for FRF from **21** factories were approved<sup>4</sup>.

From 1 January 2023, **1 inspection** were conducted up to 28 February 2023 to verify that the factory remediation was completed as per funds provided.

## 2. NON-COMPLIANT SUPPLIERS

Supplier factories failing to participate in the safety programme prescribed by the legally binding 2018 Transition Accord agreement between Global Brands and Unions, go through a notice and warning (Escalation) procedure under Article 16 of the 2018 Accord, and Article 24(q) of the RSC's Articles of Association.

## 3. FACTORY ESCALATIONS

The Escalation Protocol includes three steps to be followed prior to terminating business with a supplier due to inadequate participation in the RSC programme. The decision to escalate any issue is based on the assessment of information received by the RSC. The Chief Safety Officer (CSO) may escalate for other reasons as he may determine. If an active or inactive supplier does not comply with the remediation requirements set by the RSC's CSO, the RSC must notify the relevant responsible Participating Companies, who will address the non-compliances in a step-by-step manner (Stage 1, 2 and 3) using the RSC's Escalation Protocol. If a no-brand factory requires escalation to Stage 1, 2 or 3 for failure to cooperate with the RSC inspections programme, the RSC will send the Non-Compliance Letter (NCL) to the no-brand factory and will record the applicable stage of escalation in FFC. A factory may be issued multiple non-compliance letters (NCLs) for failure to meet various RSC requirements at different times. A factory will be removed from the escalation process (de-escalated) if they have addressed all the issues identified in the NCLs.

If the requirements are not met, the factory is escalated to stage 3 and signatory companies terminate their business relationship with this factory. In accordance with the Memorandum of Understanding (MoU) signed between the Accord Steering Committee and the BGMEA on 8 May 2019, stage 3 of the Accord Escalation Protocol has been complemented by the withdrawal/suspension of the Utilisation Declaration (UD) - which is mandatory to export

<sup>4</sup> <https://bangladeshaccord.org/updates/2020/08/20/overview-of-the-factory-remediation-fund-closed-on-31st-may-2020>

apparel from Bangladesh, of non-compliant factories by the BGMEA/BKMEA. In the event that the non-compliant factory is part of an RMG group, should the UD of the non-compliant factory not be withdrawn by BGMEA/BKMEA within four weeks of escalation to Stage 3, Accord signatory companies will be required to terminate their business relationship with all factories under the same ownership with the non-compliant factory. Prior to the signing of the MoU, the Escalation Protocol applied to all RMG companies controlled by the same group owner and was not contingent on UD withdrawal / suspension (failure thereof) at the non-compliant factory.

The RSC continues to implement escalation procedures consisting of three stages as follows:

1. A notification of non-compliance (Escalation Stage 1)
2. A notice and warning letter (Escalation Stage 2)
3. Ineligibility for business relationship with Accord signatory companies (Escalation Stage 3)

Examples of factory non-compliance that trigger the implementation of the escalation procedure include but not limited to:

1. Refusal to temporarily evacuate the factory,
2. A lack of progress in finalising corrective action plans or executing required safety renovations,
3. Refusal to resolve worker complaints on safety issues,
4. A lack of cooperation with RSC trainers, case handlers and engineers,
5. Submission of design documentation including FADS, SUPS, (D)EA, SLD etc.
6. Delay in completion of retrofitting work,
7. Inspection access denial,
8. Failure to comply with closure & relocation protocol

Escalation status	Up to 28 February 2023
De-escalated	391
Stage 1	313
Stage 2	169

*Table 11 Factory Escalation status up to 28 February 2023*

The factories which are escalated to Stage 3 are made ineligible as they no longer are eligible for Accord signatory company’s production for a minimum period of 18 months and until the conditions for re-qualification have been met Safety Committee & Safety Training Programme.

## 4. SAFETY COMMITTEE & SAFETY TRAINING PROGRAMME

### Facilitation of Safety Training

The RSC Safety Committee and Safety Training (SCST) Programme currently consists of 8 training modules conducted through 8 sessions for the members of the factory Safety Committee. The training sessions address the Safety Committee’s role in identifying and remedying safety and health hazards, handling safety and health-related complaints, and improving communication and joint problem-solving skills. One of the important areas of the training programme is to educate workers and management on the rights and entitlements related to Freedom of Association in relation to protecting their own safety.

As part of the training programme, the Safety Committee and the RSC OSH Training Programme Specialist conduct WALK-THROUGH(WT) (a type of inspection) at the factory to identify actual or any potential safety and health hazards. The factory Safety Committee monitor and negotiate with management on the remediation of the safety issues identified during the WTs.

The roles of Safety Committees (SC) include:

- Conducting safety checks (walk-throughs) at the factory to identify safety hazards,
- Responding to employee complaints and suggestions about safety and health,
- Reviewing company accident reports to learn how such accidents can be prevented,
- Communicating about safety and health issues to the workers,
- Conduct meetings regularly, at least once every three months.

The Safety Committee and Safety Training (SCST) Programme consists of the following key components:

1. **Initial Meeting with Factory Management and Signatories:** The aim of this meeting is to introduce the Safety Training Programme and to agree on all the all-employee meetings’ dates,
2. **8 Sessions Safety Committee Training Programme** including the Safety Committee’s role in remediation, complaints handling, joint problem solving, hazard identification and safety monitoring systems.

Status of Safety Training Programme at covered factories up to 28 February 2023	Number of factories
Factories completed the training	1223
Covered factories are yet to commence the training	232
Factories where the training commenced but has been put on hold for various reasons <sup>5</sup>	118 <sup>6</sup>

*Table 12 Status of Safety Training Programme at covered factories up to 28 February 2023*

<sup>5</sup> Various reasons include factories undergoing the closure/relocation procedure, labour disputes, or ongoing legal proceedings.  
<sup>6</sup> Active, Inactive Responsible, Pending Closure factories are included.




Figure 11 SCST update from 1 December 2022 to 28 February 2023

- The RSC has resumed All Employee Meeting and Training sessions including SCWT sessions in January 2023.
- Safety Committee Walk Through (SCWT) conducted **5,161** sessions.

#### 7.1 Initiatives for the SCST programme (December 2022 to February 2023)

The RSC has taken initiatives to provide posters of (i) RSC Helpline complaint number (ii) COVID-19 safety awareness graphics poster. The RSC Trainers ensure these posters are posted on the prominent places at the factory.

### 5. OCCUPATIONAL SAFETY & HEALTH COMPLAINTS MECHANISM



Workers at covered factories and their representatives can raise their concerns about safety and health risks safely and confidentially, through the Occupational Safety & Health Complaints Mechanism (OSHCM).

Starting 1 June 2020, the OSHCM is being operated by the RSC. Brand Signatory companies and Union Signatories are required to ensure that, through the RSC, the OSHCM continues to provide effective remedy to workers, independently and autonomously. This being a key part of the core objectives of the RSC as detailed in section 1.1 bullet point 8.

During the course of investigation, RSC complaint mechanism handlers determine remediation requirements in regard to safety and health. The RSC works with complainants and Factory Management to ensure that the requirements are fully and smoothly implemented. If the Factory Management does not comply, the RSC will implement a notice and warning process leading to termination of the business relationship if no progress is being made.

Workers in the RSC covered factories have the following rights:

- The right to refuse unsafe work;
- The right to participate in the work of their factory Safety Committee;
- The right to file a complaint when they see a safety problem in their factory;
- The right to protection against reprisal for reporting safety-related matters;
- The right to Freedom of Association in relation to protecting their own safety.

Status of OSH complaints up to February 2023	Number of OSH complaints
Total OSH complaints received by the Accord/RSC	2,203
Total OSH complaints in progress	70
Total OSH complaints resolved by the RSC	444

Table 13 OSH Complaints status up to 28 February 2023

### RSC Period (1 June 2020 - 28 February 2023)

Complaint Mechanism	Dec-22	Jan-23	Feb-23
No. New Complaints	210	323	119
No. New OSH Complaints	37	57	44
No. New Non-OSH Complaints	207	268	175

Table 14 Complaints Mechanism update of December 2022, January 2023 and February 2023




Table 15 Complaints Mechanism update of December 2022, January 2023, 28 February 2023



## RSC QUARTERLY AGGREGATE REPORT 3.3

On Remediation Progress and Status of  
Workplace Programmes at RMG Factories  
Covered by the RSC

### PERIOD

December 2022 to February 2023

### AUTHOR

RMG Sustainability Council (RSC)

### ADDRESS

Level-13, AJ Heights, Cha - 72/1/ D, North Badda,  
Pragati Sarani, Dhaka – 1212, Bangladesh

### PHONE NUMBERS

+ 88 02 41081863  
+ 88 02 41081864  
+ 88 02 41081865  
+ 88 02 41081866



[contact@rsc-bd.org](mailto:contact@rsc-bd.org)



[www.rsc-bd.org](http://www.rsc-bd.org)